BHRUHAT BANGALORE MAHANAGARA PALIKE

EXTENTION OF TIME PROPOSAL

1	Name Of Work	Providing new pipeline and repairs to existing pipelines in Ward No 07, Byatarayanapura, Kodigehalli Sub Division
2	Amount of Work Portion	859714/=
3	Estimate cost	10.00 Lakhs
4	Name Of Contractor	Sri Venkatesh.V
5	Agreement No.	160/18-19
6	No. and date Under which the work order has been issued	BBMP/EE/BTP/WO/160/18-19 Date: 31.10.2018
7	Time limit originally fixed for completion	60 Days
8	Date of application by the contractor for granting extension of time	
9	Date of receipt of application in the sub-division office	
10	Extension granted if any	-
	1. Form	-
	2. Form	-
11	Work Carried out by the contractor during the original period stipulated in contract	-
12	Work carried out during the first period of extension	-
13	Work carried out during 2nd extension	-
14	Time now applied for	250 Days
15	Date of recommending time limit applied for	31-1-19 to 11-9-2019
16	Wheather the original application of contractor is enclosed	Yes
17	Balance work remaining to be done	Nil
18	Probable time required for completion of remaining work	Nil

19	Cost of work charged establishment charge on the work after the expiry of original period	—
20	Wheather the notice as per clause has been issued	Yes
21	Remarks of the AEE and the daily rate of penalty proposed	Rs. 10/day Fine may be considered.
22	Remarks of the EE with the daily rate of penalty proposed	Para (21) may be approved.

Assistant Engineer

Asst. Executive Engineer
Kodigehalli Sub Division

Assistant Executive Engineer,
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.
Bangalore.

Executive Engineer
Byatarayanapura Division,

Chief Engineer
Yelahanka Zone